## Cecil County 2014 - 2015 Programmatic Two-Year Milestones January 1, 2014 – December 31, 2015

<b>Target Date</b>	Milestone	Deliverable	Lead	Comments/Status Updates	
			Agency		
	vater - Funding				
June 30, 2014	Operation Budget Funding	General Funds - \$200,000	DPW	FY14 funds for WIP goals / Received	
May 31, 2014	Grant Funding	Chesapeake Bay Trust - \$38,000	DPW	Provided for ESD design / Received	
June 30, 2014	Operation Budget Funding	General Funds - \$80,000	DPW	FY14 funds for Elk River Watershed Assessment / Received	
June 30, 2014	Operation Budget Funding	General Funds - \$190,000	DPW	FY14 funds for LiDAR Mapping / Received	
May 31, 2014	Grant Funding	SHA Transportation Alternatives Grant - \$440,000	SRA	Provided for Stream Restoration in Sassafras River Watershed	
December 31, 2014	Alternative Funding Sources	Brief	DPW	Evaluate additional revenue sources	
June 30, 2015	Operation Budget Funding	General Funds - \$438,000	DPW	FY15 funds for MS4 Impervious Area Restoration /	
Urban Stormw	vater – Tracking & Reporting				
December 31, 2014	Track MS4 Activities and WIP Implementation	Annual Report and BMP Progress	DPW		
December 31, 2014	Inspection Reports for SWM Ponds and BMPs	Annual Report	DPW		
Jan. 31, 2015 & 2016	Interim/Final Milestone Reports	Annual Report	DPW	2013 Interim Report completed	
Urban Stormwater – Coordination					
December	Evaluate Coordination	Brief	DPW/		
31, 2014	Agreements between Municipalities		Muni		

<b>Target Date</b>	Milestone	Deliverable	Lead	Comments/Status Updates
December	Evaluate Coordination	Brief	Agency DPW/	Watershed Stakeholder Meetings Scheduled
31, 2015	Agreements between Watershed	Bilei	NGOs	watershed Stakeholder Meetings Scheduled
31, 2013	Associations		NGOS	
December	Evaluate new ordinances,	Revised Ordinances,	DPW/	Ensure alignment with WIP Objectives
31, 2015	regulations and procedure	Regulations and Procedure	P&Z	Ensure angument with vitr Objectives
31, 2013	guidance documents	Guidance Documents	I WZ	
December	Evaluate potential for creating	Revised Ordinances,	DPW/	Review Stormwater and Grading Permit
31, 2014	1	Regulations and Procedure	CSCD	Approval Processes
31, 2014	modified (streamlined) permit	Guidance Documents	CSCD	Approvar Frocesses
TT 1	process for WIP BMP projects	Guidance Documents		
	vater – Outreach/Education		D DVV	
December	Public Awareness	Continued support for Wade-	DPW	
31, 2015	D 12 11 1	In and CCPS Activities	DDIII	D
	Engaging Political Leaders	WIP Milestones presentations	DPW	Presentation of 2015 Milestones scheduled for
7 20	***	m : 1777 - 1 1 G	D DIII /	January 23, 2014
June 30,	Watershed Stewards Academy	Trained Watershed Stewards	DPW/	Pilot Program scheduled for Fall 2014
2015			UMD Extension	
Urban Stormy	vater – Program Development or Er	nhancement	Extension	
December	Staffing requirements for MS4	Brief	DPW	Evaluate additional staff requirements to
31, 2014	Impervious Area Restoration			managed restoration projects
- , -	Program			projects
December	Watershed Association and	Brief	DPW	Watershed Stakeholder Meetings Scheduled
31, 2015	Stakeholder Meetings			g
,				
Urban Stormy	vater – Local Watershed/Project Pla	unning		
June 30,	Elk River Watershed	Final Report with EPA 9	DPW	Sites identified and mapping started
2014	Assessment	essential elements		11 0
June 30,	Furnace Bay & Lower	Final Report with EPA 9	DPW	Requested in FY15 Budget
2015	Susquehanna River Watershed	essential elements		1
	Assessment			
December	LiDAR Mapping Impervious	Impervious Area Map for	DPW	Aerial flights and processing 50% complete
31, 2014	Area Mapping	restoration program		

Target Date	Milestone	Deliverable	Lead Agency	Comments/Status Updates
December 31, 2014	Impervious Area Priority Site Analysis	Restoration Priority Plan for Impervious Area	DPW	
June 30, 2014	Evaluate the potential cost & benefits of establishing a Water Quality Monitoring Program	Brief	DPW	Analysis of Cecil County Monitoring Program is started
Wastewater So	ector - Funding			
June 30, 2015	Upgrade North East River Advanced Wastewater Treatment Plant to ENR	Capital Improvement Budget - \$36,000,000	DPW	Contract Awarded and Construction has started
Wastewater Se	ector – Tracking & Reporting			
December 31, 2014	Flow and Discharge Monitoring and Tracking	Annual Report	DPW	Flow and Discharge Tracking is completed Monthly, Quarterly and Annually
Wastewater So	ector – Program Development or E	nhancement		
December 31, 2015	Evaluate Major Facility Fees	Rate Study/Brief	DPW	Completed in 2013 and will continually be evaluated as needed
Wastewater Se	 ector – Project Planning			
December 31, 2015	Evaluate options to connect communities currently using septic systems	Capital Improvement Design Projects	DPW	Holloway Beach Community study requested in the FY15 CIP Budget
December 31, 2015	Sewershed Models for WWTPs with approximately 1.0MGP flow	Sewershed Model Reports	DPW	NERAWWTP Model completed and Meadowview WWTP started
~ . ~				
Septic Sector	C		I G ''	
December 31, 2015	Request State Funding for BAT upgrades	Funding for approximately 120 BAT upgrades	Cecil Health	Funding has been provided for 60 BAT upgrades

Target Date	Milestone	Deliverable	Lead Agency	Comments/Status Updates	
Septic Sector	Tracking & Reporting				
December 31, 2015	Monitoring and Tracking Septic System Pumpouts	Establish a Monitoring and Tracking to be completed Quarterly and Annually	DPW	The Septage Delivered is currently Monitored	
Septic Sector	– Coordination				
December 31, 2015	Evaluate Agreement between County and Municipalities for connecting communities currently using septic systems	Brief	DPW/ Muni/ Cecil Health		
Septic Sector	- Outreach/Education				
December 31, 2015	Outreach and Education Events for education of the BAT Systems	Attendance at the County Events	Cecil Health		
Septic Sector	 – Program Development or Enhand	cement			
December 31, 2015	Evaluate options to connect communities currently using septic systems	Capital Improvement Design Projects	DPW	Holloway Beach Community study requested in the FY15 CIP Budget	
December 31, 2015	Evaluate alternative solutions that will enable us to secure equivalent reductions of the septic load at the lowest cost	Brief	Cecil Health		
Land Use Change – Program Development or Enhancement					
December 31, 2014	Local accounting process for changes in land use	Local land Use Data provided to the State	DPW/ P&Z		